



Client:



Weston Close To be opened After 17:00
After Every Working Day

To Be Maintained and Manned
Either Side of Closure
Residents will have Access
At All Times

Bidden Road
Closed Ahead
Follow Diversion

SP6 x 1

Lees Hill
Closed at junction
with Bidden Road
Follow Diversion

SP7 x 3

Key

Pedestrian diversion

Signs

Pedestrian Barrier

Parking Bays

Non Working Area

Works area

Traffic cone

Pedestrian Lights

Traffic Light



01992 715 270

www.ictm.co.uk

admin@innercitytm.co.uk

Client

Marshall Eaton

Date

21/08/2020

Works Address

Drawn by

GW

Checked by

NY

Scale

N.T.S

Weston Road
Upton Grey
Basingstoke
RG25 2RJ

Drawing No:
2020/446/05

Road Closure Diversion

Original drawing size A4 - NTS

1) All Temporary traffic management is set in accordance with chapter 8 & safe working practices.
2) All Bus stops, parking / Loading bays to be suspended prior to works commencing.
3) The Traffic Management drawing is a proposal to be verified, accepted and authorised by the relevant highway authority.
4) All carriageway widths for running lanes through the site to be a minimum of 3.5m unless otherwise stated.
5) Upon installation the Traffic Management form or supervisor is responsible for ensuring the design of the traffic management meets the on site requirements, Chapter 8 standards and may make modifications as necessary.